

#28160

22 Tarkenton

April 30, 1970

D. J. Realty Corp.

N.S. Poplar Rd., E x

Garrison Rd. -- Lot 64

Please install 1" copper service to supply
Bungalow. Meter; inside cellar wall.

Measures of 1" Gurb Stop:

E x E line Garrison Rd.	233.6 ft.
S x N " Poplar Rd.	5.0 ft.
W x E cor House	3.0 ft.
S x S side "	31.0 ft.

Main is 36 ft. S x N line

Work done Sept. 17, 1970

64 ft. - 1" Copper by Owner: 36' out: 28' ins.

Labor. \$20.30

1 1" Hays Corporation 8.50

1 1" Hays Curb Stop. 14.00

1 Buffalo Stop Box, complete. 10.00

Carting 10.00

D-4 Drilling Machine Use 15.00

Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr.. . . . 3.00

2 1" Meter cplg. @ 2.50 ea. 5.00

85.80

Owner dug, backfilled & will maintain
trench cuts.

Owner supplied the 8" x 1" Dresser Style 91
D.S. Saddle.