

#28166.

22 Tarklin Hill Rd.

April 30, 1970

D.J. Realty Corp.

N.S. Poplar Rd., Opp.

E x Hill Rd., -- Lot 76

Please install 1" copper service to supply
Bungalow. Meter - inside cellar wall.

Measures of 1" Curb Stop:

E x E line Hill Rd.	81.5'
S x N " Poplar Rd.	7.0'
W x E " House	4.2'
S x S " "	31.5'

Main is 36 ft. S x N line.

Work done June 30, 1970

64 ft. - 1" Copper by Owner:	36' out:	28' ins.	
Labor.			\$ 20.80
P1 1" Hays Corporation			8.50
P1 1" Hays Curb Stop.			14.00
P1 Buffalo Stop Box, complete.			10.--
Carting			10.--
D-4 Drilling Machine Use			15.--
2 1" Meter cplg.	2.50 ea.		<u>5.--</u>
			\$ 83.30

Owner dug, backfilled, & will maintain trench cuts.

Owner supplied the 8" x 1" Dresser Style 91 D.S. Saddle.