

22 Tarkiln Hill Rd.

April 30, 1970

#28178

D. J. Realty Corp.

S. S. Poplar Rd., E. x Garrison Rd.

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall. *Lot 84*

Measures of 1" Curb Stop:

E x E line Garrison Rd. 161.0 ft.

N x S " Poplar Rd. 5.0 ft.

W x E cor. House 7.0 ft.

N x N side House 31.0 ft.

Main is 14.0 ft. N x S line.

Work done Sept. 18, 1970

42 ft. - 1" Copper by Owner: 14' out: 28' ins.	
Labor.	\$19.70
1 1" Hays Corporation	8.50
1 1" Hays Curb Stop.	14.00
1 Buffalo Stop Box, complete.	10.00
Carting	10.00
D-4 Drilling Machine Use:	15.00
2 1" Meter cplg. @ 2.50 ea.	5.00
Compressor Use: 1/2 hr. @ 6.00 hr.. . . .	<u>3.00</u>
	85.20

Owner dug, backfilled, & will maintain trench cuts.

Owner supplied the 8" x 1" Dresser Style 91 D.S. Saddle.