

22 Tarkiln Hill Rd.

April 30, 1970

#28180

D. J. Realty

S.W. cor. Garrison Rd. & Poplar Rd.

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall. (Lot 81)

Measures of 1" Curb Stop:

S x S line	Poplar Rd.	58.2 ft.
E x W	" Garrison Rd.	5.0 ft.
N x S	" House	20.6 ft.
E x E	" "	30.6 ft.

Main is 14 ft. E x W line.

Work done August 28, 1970

41.6 ft. - 1" Copper by Owner: 14' out: 27.6' ins.

Labor.	.	.	.	.	.	.	.	.	.	\$20.88
#1 1" Hays Corporation	:	:	:	:	:	:	:	:	:	8.50
#1 1" Hays Curb Stop.	:	:	:	:	:	:	:	:	:	14.00
#1 Buffalo Stop Box, complete.	:	:	:	:	:	:	:	:	:	10.00
Carting	.	.	.	.	.	.	.	.	.	10.00
D-4 Drilling Machine Use	:	:	:	:	:	:	:	:	:	15.00
2 1" Meter cplg. @ 2.50 ea.	:	:	:	:	:	:	:	:	:	5.00
										83.38

Owner dug, backfilled & will maintain trench cuts.

Owner supplied the 8" x 1" Dresser Style 91
D.S. Saddle.