

Tel. 3-9971 c/o Alden Corrugated Box - 3 Church
May 20, 1970 ⁹⁸ ^{m.T.} St.

#28194 Harmon Realty & Trading Corp.
W. S. Quansett St., S. x Coffin Ave

Please install 4" CIGL - 3" meter service to
supply Mfg. Plant. Meter - inside boiler room.

Measures of 4" A. P. Smith Tapping Gate:

S x S line Coffin Ave.	30.2 ft.
E x W line Quansett St.	16.1 ft.

Main is 18 ft. E x W line.

Work done August 5, 1970

By City

p18 ft. - 4" C.I.C.L. Pipe @ 1.73 . . .	\$ 31.14
Labor.	130.44
p1 - 10" x 10" x 4" A. P. Smith Tap. Sleeve	89.05
p1 - 4" A. P. Smith Tapping Gate . . .	72.48
p1 - 4" Reg. Acushnet Gate Box 209# . . .	58.94
p1 - 4" Offset - 12" B.&S. C.L. C-C . . .	40.80
p1 - 4" Solid Sleeve	15.60
Carting.	10.00
A.P. Smith Tapping Machine Use . . .	25.00
Loader Use: w 2 hrs. @ 7.00 hr. . . .	14.00
Compressor Use: 2 hrs. @ 6.00 hr. . . .	12.00
p24# Mineralead @ .24#	5.76
p1 1/2# - 5/8" Asbestos Yarning Rope @ 2.28.	3.42
St. cut: 11' x 2 1/2' Warr. W.S. @ 1.78 L.F. + 5.00	24.58
Sidewalk cut: 9' x 2 1/2' Dirt W.S. . . .	4.50
Supervision.	26.09
	559.30