

Tel. 4-0942

842 County St.

78

MT

#28198

June 8, 1970

Lou Lavendier

E. S. #840 County St.

S. x Linden St.

Please install 1" Copper Service to supply
two family home. Meter: inside cellar wall. To
replace 5/8" Ser. 3877 to be discontinued.

Measures of 1" Curb Stop:

S x S line	Linden St.	98.8 ft.
W x E "	County St.	5.8 ft.
S x N "	House	10.0 ft.
W x W "	House	9.3 ft.

Main is 34 ft. W x E line.

Work done June 12, 1970

45 ft. - 1" Copper by Owner:	34' out;	11' ins.	
Labor.			\$100.60
P1 1" Hays corporation			8.50
P1 1" Hays Curb Stop.			14.00
P1 Buffalo Stop Box, Complete.			10.00
Carting			10.00
B-100 Mueller Tapping Machine Use.			14.00
2 1" Meter Cplg. @ 2.50 ea..			5.00
Compressor Use: @ 2.hrs. @ 6.00.Hr.			12.00
Loader Use: 3 hrs. @ 7.00 hr.			21.00
St. cut: 12' x 2½' Warrenite W.S.			
@ 1.78 L. F. + 5.00			26.36
Sidewalk cut: 8' x 4' Cement E. S.			
@ 5.75 Sq. Yd.			20.47
			<u>241.93</u>