

912 Chruch St. *MT*

June 25, 1970

130 B

#28203

John J. Silva, Jr.

N.S. Victoria St., W. x Wildwood Rd

Please install 1" copper service to supply
Cape Cottage. Meter - inside cellar wall.

Measures of 1" Curb Stop:

W x W line	Wildwood Rd.	131.0 ft.
S x n "	Victoria St.	6.0 ft.
E x W "	House	1.0 ft.
N x S "	House	20.0 ft.

Main is 32 ft. S x N line.

Work done July 17, 1970

54 ft. - 1" Copper by Owner: 32' out; 22' ins.	
Labor	\$ 55.31
1 1" Hays Corporation.	8.50
1 1" Hays Curb Stop	14.00
1 Buffalo Stop Box, complete	10.00
Carting	10.00
B-100 Mueller tapping mach. use	14.00
2 1" Meter cplg. @ 2.50 ea.	5.00
Loader Use: 2 hrs. @ 7.00 hr.	14.00
Compressor Use: 1 hr. @ 6.00	6.00
St. cut: 18' x 3' Bit. Gravel	
@ .89 L.F. + 5.00	21.02
Sidwalk cut: 10' x 3' Dirt.	<u>N. C.</u>
	157.83