

Tel. 5-3159

1014 Dewey St.

July 7, 1970

132

MT

28209

Armand Sansoucy

W. S. Wildwood Rd.,

S. x Phillips Rd.

Please install 1" copper service to supply
1½ story home. Meter - inside cellar wall.

Measures of 1" Curb Stop:

S x S line	Phillips Rd.	258.1 ft.
E x W "	Wildwood Rd.	2.3 ft.
N x S "	House	32.2 ft.
E x E "	"	31.1 ft.

Main is 18 ft. E x W line.

Work done August 20, 1970

Laid with drain

51 ft. - 1" Copper by Owner: 18' out: 33' ins.

Labor: \$ 41.40

P 1 1" Hays Copporation. 8.50

P 1 1" Hays Curb Stop 14.00

P 1 Buffalo Stop Box, complete 10.00

Carting 10.00

D-4 Drilling Machine Use 15.00

2 1" Meter cplg. @ 2.50 ea.. . . . 5.00

Loader Use: 2 hrs. @ 7.00 hr. 14.00

P 1 8" x 1" Smith Blair 313 D.S.

Service Saddle. 10.68

128.58