

Tel: 3-1087

#28211

107 Rod.Fr.Blvd.

MT.

Domingos Quadros

S.W.Cor. Seymour St., &

Point St.

5

Please install 1" Copper service to supply bungalow. Lay with drain from Point St. Meter inside cellar wall.

Measures of 1" Curb Stop:

W x W line	Point St.	57.8
N x S	" Seymour St.	6.0
E x W	" House	3.0
N x N	" "	22.0

Main is 18 ft. N x S line

Laid with drain

Work done July 23, 1980

36' of 1" copper by owner:	18' out.	18' inside	
Labor.			\$ 54.48
1-1" Hays Corporation.			\$ 8.50
1 1" Hays Curb Stop.			\$ 14.--
1 Buffalo Stop Box, complete			\$ 10.--
Carting.			\$ 10.--
Tapping Machine use.			\$ 14.--
2 1" meter couplings @ 2.50 ea.			\$ 5.--
Loader use: 2 hrs. @ 7.00 hr.			\$ 14.--
			\$129.98