

Tel: 7-0001

Geo. Morad, 460 County St. ^{MT}

#28212

Quaker Realty Corp.
N.W. Cor. Cove Rd. & Crapo St. ²⁰

Please install $1\frac{1}{2}$ " Copper service to supply gasoline station. Meter inside bldg. where entering wall. Service from Scott St.

Measures of $1\frac{1}{2}$ " Curb Stop:

E x E line Crapo St.	35.8 ft.
N x S line Scott St.	7.9 ft.
E x W " Building	17.5 ft.
N x N " Building	7.9 ft.

Main is 18 ft. N x S line.

Work done July 17, 1970

26 ft. - 1½" Copper by Owner: 18 ft. out:
8' ins.

Labor	\$55.44
1 1½" Mueller Corporation . . .	21.00
1 1½" Mueller Curb Stop . . .	38.00
1 R-1¼ Caldwell Valve Box, comp. .	19.50
Carting	10.00
D-4 Drilling Machine Use . . .	20.00
Loader Use: 2 hrs. @ 7.00 hr.. .	14.00
Compressor Use: ½ hr. @ 6.00 hr. .	3.00
St. cut: 7' x 2½' Warr. SS @ 1.78 L.F. + 5.00 . . .	17.46
Sidewalk cut: 9' x 2½' Dirt SS . .	N.C.
1 1½" cop. to cop. cplg.	.94
1 6" x 1½" Dresser Style 91 DS Saddle	<u>10.56</u>
	209.90