

Tel: 5-5527

1138 Dewey St.

MT.

#28216

Joseph J. Knowles
N.S. #1138 Dewey St., E x Wild-
wood Rd.

130 C

Please install 1" Copper service
to supply home. Meter in box on 1170 Dutton
St. Easement.

Measures of 1" Curb Stop:

E x E line Wildwood Rd.	206.0 ft.
N x S " Dutton St.	7.6 ft.

Main to meter box 15 ft. (Meter box on side-
Work done July 16, 1970 walk

15 ft. - 1" Copper by City @ 1.30'	\$	19.50
Labor.		55.44
1 1" Hays Corporation		8.50
1 1" Hays Curb Stop.		14.00
1 Buffalo Stop Box, complete		10.00
Carting		10.00
B-100 Mueller Tapping Machine Use		14.00
2 1" Meter cplg. @ 2.50 ea.		5.00
Loader Use: 2 hrs. @ 7.00 hr.		14.00
Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr.		3.00
St. cut: 6' x 2 $\frac{1}{2}$ ' Warrenite SS /		
@ 1.78 L. F. + 5.00		15.68
		<u>169.12</u>