

5-1743

22 Tarkiln Hill Rd.

135 D MT

#28222

July 17, 1970

D.J. Realty

(W)

S.S. Garrison Rd., E x Garrison Rd.

Please install 1" copper service to supply bungalow. Meter inside cellar wall. Lot 109

Measures of 1" Curb Stop:

E x E line	Garrison Rd. (W)	231.0 ft.
N x S "	Garrison Rd.	5.0 ft.
W x E "	House	15.2 ft.
N x N "	House	34.0 ft.

Main is 14 ft. N x S line.

Work done August 28, 1970

45 ft. - 1" Copper by Owner:	14 ft. out:	31'ins
Labor.		\$13.92
#1 1" Hays Corporation		8.50
#1 1" Hays Curb Stop.		14.00
#1 Buffalo Stop Box, comp.. . . .		10.00
Carting		10.00
D-4 Drilling Machine Use		15.00
2 1" Meter cplg. @ 2.50 ea.		<u>5.00</u>
		76.42

Owner dug, backfilled and will maintain trench cuts.

Owner supplied the 8" x 1" Dresser Style
91 D.S. Saddle.