

5-1743

22 Terkiln Hill Rd.

July 17, 1970 135 D MT

#28223

D.J. Realty

S.S, Garrison Rd., W x Hill Rd.

Please install 1" copper service to
supply bungalow. Meter inside cellar wall.
Lot 111

Measures of 1" Curb Stop:

E x E line Garrison Rd.	336.4 ft.
N x S " "	(W) 5.0 ft.
W x E cor. House	8.0 ft.
N x N side "	33.0 ft.

Main is 14 ft. N x S line.

Work done November 24, 1970

44 ft. - 1" Copper by Owner: 14' out: 30' ins.	
Labor.	\$ 19.75
1 1" Hays Corporation	8.50
1 1" Hays Curb Stop.	14.00
1 Buffalo Stop Box, complete.	10.00
Carting	10.00
D-4 Drilling Machine Use	15.00
2 1" meter cplg. @ 2.50 ea.	5.00
Compressor Use: 1/2 hr. @ 6.00 hr.. . . .	<u>3.00</u>
	85.24

Owner dug, backfilled & will maintain trench cuts.

Owner supplied the 8" x 1" Dresser style
91 D.S. Saddle.