

5-1743

22 Tarkiln Hill Rd.

#28225

July 17, 1970

135 D

MT.

D.J. Realty

S.S. Garrison Rd., W x Hill Rd.

Please install 1" copper service to supply
bungalow. Meter inside cellar wall. Lot 115

Measures of 1" Curb Stop:

W x W line Hill Rd.	76.0 ft.
N x S " Garrison Rd. (W)	5.0 ft.
W x E cor. House	6.0 ft.
N x N side "	28.0 ft.

Main is 14 ft. N x S line.

Work done Nov. 24, 1970

39 ft. - 1" Copper by Owner:	14' out:	25' ins.
Labor.		\$ 19.74
1 1" Hays Corporation		8.50
1 1" Hays Curb Stop.		14.00
1 Buffalo Stop Box, complete.		10.00
Carting		10.00
D-4 Drilling Machine Use		15.00
2 1" Meter cplg. @ 2.50 ea.		5.00
Compressor Use: 1/2 hr. @ 6.00 hr.. . . .		3.00
		<u>85.24</u>

Owner dug, backfilled & will maintain trench cuts.

91 Owner supplied the 8" x 1" Dresser style d.s. Shadie.