

5-1743

22 Tarkiln Hill Rd.

July 17, 1970

#28226

D.J. Realty

S.W. cor. Hill Rd. & Garrison Rd.

Please install 1" copper service to supply
bungalow. Meter inside cellar wall. Lot 117

Measures of 1" Curb Stop:

N x N line	Timberlane Rd.	129.5 ft.
E x W "	Hill Rd.	5.0 ft.
N x S "	House	5.0 ft.
E x E "	"	31.0 ft.

Main is 14 ft. E x W line.

Work done Sept. 8, 1971

42 ft. - 1" Copper by Owner (14' out: 28' ins	
Labor.....	\$ 13.79
1 1" Mueller Corporation- by Owner	
1 p 1" Hays Curb Stop.....	\$ 14.00
1 p Buffalo Stop Box, complete.....	\$ 10.00
Carting.....	\$ 10.00
D-4 Drilling Mach. Use.....	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
	<u>\$ 67.79</u>

Owner dug, backfilled & will maintain
trench cuts.

Owner supplied the 8" x 1" Smith Blair
Service Saddle.