

5-1743

22 Tarkiln Hill Rd.

July 17, 1970

#28230 D.J. Realty

N.S. Garrison Rd; W. x Hill Rd.

Please install 1" copper service to supply
bungalow. Meter inside cellar wall. Lot 89

Measures of 1" curb stop:

W x W line Hill Rd.	314.0 ft.
S x N " Garrison Rd. (W)	5.0 ft.
W x E " House	19.0 ft.
S x S " "	35.0 ft.

Main is 36 ft. S x N line.

Work done May 21, 1971

68 ft. - 1" Copper by Owner: 36' out: 32' ins)	
Labor.	\$ 6.57
1 1" Hays Corporation	\$ 8.50
1 1" Hays Curb Stop	\$ 14.00
1 Buffalo Stop Box, complete.	\$ 10.00
Carting.	\$ 10.00
D-4 Drilling Machine Use	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
1 1" Cop. cplg. by Owner (At prop. line)	<u>69.07</u>

Owner dug, backfilled & will maintain trench cuts.

Owner supplied the 8" x 1" Dresser style 91 D.S. Saddle.