

5-1743

22 Tarkiln Hill Rd.

July 17, 1970

#28236

D.J. Realty

E.S. Hill Rd., S.x Garrison Rd.

Please install 1" copper service to
supply bungalow. Meter inside cellar wall.

Lot 140

Measures of 1" Curb Stop:

S x S line Garrison Rd.	34.0 ft.
-------------------------	----------

W x E " Hill Rd.	5.0 ft.
------------------	---------

N x S " House	4.0 ft.
---------------	---------

W x W " "	29.0 ft.
-----------	----------

Main is 36 ft. W x E line.

Work done March 3, 1971

63 ft. - 1" Copper by Owner: (36' out: 27' ins.)	
Labor.....	\$26.16
1 <i>ℓ</i> 1" Hays Corporation.....	8.50
1 <i>ℓ</i> 1" Hays Curb Stop.....	14.00
1 <i>ℓ</i> Buffalo Stop Box, complete.....	10.00
Carting.....	10.00
D-4 Drilling Machine Use.....	15.00
2 1" Meter cplg. @ 2.50 ea.....	<u>5.00</u>
	88.66

Owner supplied the 8" x 1" Smith Blair tapping saddle.

Owner dug, backfilled and will maintain trench cuts.