

5-1743

22 Tarkiln Hill Rd.

July 17, 1970

135 D mt

#28241

D.J. Realty

W.S. Briarwood Rd., N.x Timberlane Rd.

Please install 1" copper service to supply bungalow. Meter inside cellar wall. Lot 17

Measures of 1" Curb Stop:

N x N line	Timberlane Rd.	41.0 ft.
E x W	" Briarwood Rd.	5.1 ft.
N x S	" House	1.8 ft.
E x E	" "	24.4 ft.

Main is 23 ft. E x W line.

Work done Nov. 25, 1970

37 ft. - 1" Copper by Owner: 23' out: 14' ins.	
Labor.	\$ 39.48
1 1" Hays Corporation	8.50
1 1" Hays Curb Stop.	14.00
1 Buffalo Stop Box, complete.	10.00
Carting	10.00
D-4 Drilling Machine Use	15.00
2 1" meter cplg. @ 2.50 ea.	5.00
Compressor Use: 1/2 hr. @ 6.00 hr.. . . .	3.00
	<u>104.98</u>

Owner dug, bacfilled & will maintain trench cuts.

Owner supplied the 8" x 1" Dresser style 91

D.S. Saddle.