

5-1743

22 Tarkiln Hill Rd.

July 17, 1970

135 D

MT

#28242

D.J. Realty

W, S. Briarwood Dr., opp. Timberlane Rd.

Please install 1" copper service to supply bungalow. Meter inside cellar wall. Lot 18

Measures of 1" Curb Stop:

S x N line	Timberlane Rd.	18.8 ft.
E x W	" Briarwood Dr.	5.0 ft.
N x S	" House	14.6 ft.
E x E	" "	28.7 ft.

Main is 14 ft. E x W line.

Work done Jan. 12, 1971

43 ft. - 1" Copper by Owner: 14' out: 29' ins.	
Labor.....	\$ 19.44
1 8 1" Hays Corporation.....	8.50
1 1" Hays Curb Stop.....	14.00
1 Buffalo Stop Box, complete.....	10.00
Carting.....	10.00
D-4 Drilling Machine Use.....	15.00
2 - 1" Meter Cplg. @ 2.50 ea.....	<u>5.00</u>

Owner supplied the 8" x 1" Smith Blair tapping sleeve 81.94

Owner dug, backfilled & will maintain trench cuts.