

5-1743

22 Tarkiln Hill Rd.

July 17, 1970

#28244

D.J. Realty

135 D

mt

E.S. Briarwood Dr., Nx Timberlane Rd

Please install 1" copper service to suppl
bungalow. Meter inside cellar wall. Lot 100

Measures of 1" Curb Stop:

N x N line	Timberlane Rd.	123.0 ft.
W x E "	Briarwood Dr.	5.0 ft.
S x N "	House	14.0 ft.
W x W "	"	33.0 ft.

Main is 34 ft. W x E line.

Work done May 21, 1971

64 ft. - 1" Copper by Owner: (34' out:30' ins.)	
Labor.	\$ 6.56
1 1" Hays Corporation	\$ 8.50
1 1" Hays Curb Stop	\$ 14.00
1 Buffalo Stop Box, comp.	\$ 10.00
Carting.	\$ 10.00
D-4 Drilling Machine Use	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.	\$ <u>5.00</u>
	\$ 69.06

Owner supplied the 8" x 1" Dresser style
91 D.S. Saddle.

Owner dug, backfilled & will maintain
trench cuts.