

3-6592

254 Rockdale Ave.

#28249

July 21, 1970.

22

MT

Charles F. Vargas, Inc.

NW cor. 254 Rockdale Ave. & Bank St

Please install $3/4$ " copper service to supply
Office Building. Meter inside Bldg.

Measures of 1" Curb Stop:

N x N line	Rockdale Ave.	127.7 ft.
E x W	" Bank St.	6.5 ft.
S x N	" Building	11.3 ft.
E x E	" "	22.2 ft.

Main is 18 ft. E x W line.

Work done August 7, 1970

40 ft. - 3/4" copper by Owner:	18' out:	22' ins.	
Labor.			\$ 47.88
P1 - 3/4" Mueller Corporation			5.75
P1 - 3/4" Hays Curb Stop.			11.25
P1 Buffalo Stop Box, complete.			10.00
Carting			10.00
Mueller B-100 Tapping Machine Use			12.00
2 - 3/4" Meter cplg. @ 2.00 ea..			4.00
Loader Use: 2 hrs. @ 7.00 hr.			14.00
Compressor Use: 1 hr. @ .6.00 hr.			6.00
St. cut: 5' x 2 1/2' Warrenite @ 1.78Lf+5.--			13.90
Sidewalk cut: 8' x 2 1/2' Dirt.			<u>N. C.</u>
			134.78