

Tel. 4-3200 Roland R. Benjamin, 200 Belle. Rd.
July 23, 1970 130 B MT

#28252. Roland R. Benjamin
N. S. Natick St., E. x Church St.

Please install 1" copper service to supply
ranch house. On existing main. Meter: inside
cellar wall. \$.50+rates.

Measures of 1" Curb Stop:

W x W line	Wildwood Rd.	264.6'
S x N "	Natick St.	6.0'
W x E "	House	8.0'
S x S "	"	38.5'

Main is 18 ft. S x N line.
Work done August 6, 1970

Pipe ends 2 ft. outside foundation

64½ ft. - 1" Copper by Owner: 32' out: 32.5' ins.	
Labor.	\$ 67.50
P1 1" Hays Corporation	8.50
P1 1" Hays Curb Stop.	14.00
P1 Buffalo Stop Box, complete.	10.00
Carting	10.00
D-4 Drilling Machine Use	15.00
2 1" Meter cplg. @ 2.50 ea.	5.00
Loader Use: 3 hrs. @ 7.00 hr.. . . .	21.00
Compressor Use: 1 hr. @ 6.00 hr.. . . .	6.00
St. cut: 24' x 2½' Bit. Gravel	
@ .89 L.F. + 5.00	26.36
Sidewalk cut: 8' x 2½' Dirt	N. C.
P1 - 6" x 1" Dresser Service Saddle	10.56
	193.92