

6-4774

267 Ashley Blvd. <sup>118</sup> MT

July 24, 1970

#28254

Romaro Co. c/o Roger Savaria  
SW cor. Felton St. & Branscomb St.

Please install 1" copper service to supply  
ranch house. Meter inside cellar wall. Lay with  
drain.

Measures of 1" Curb Stop:

W x W line	Felton St.	29.9 ft.
N x S "	Branscomb	9.8 ft.
E x W "	House	8.1 ft.
N x N "	House	21.7 ft.

Main is 18.5 ft. N x S line.

Work done August 13, 1970  
Laid with the drain.

32.8 ft. - 1" Copper by Owner: 18.5' out: 14.3' ins.

Labor: . . . . . \$ 36.77

P1 1" Hays Corporation. . . . . 8.50

P1 1" Hays Curb stop . . . . . 14.--

P1 Buffalo Stop Box, complete . . . . . 10.--

Carting. . . . . 10.00

B-100 Mueller Tapping Machine Use: . . . . . 14.00

2 1" Meter cplg. @ 2.50 ea.. . . . 5.--

Loader Use: 2 hrs. @ 7.--. . . . . 14.--

Compressor Use:  $\frac{1}{2}$  hr. @ 6.-- hr. . . . . 3.00

115.27