

tel. 5-4217

618 Church St.

MT

August 10, 1970

127 E

#28261

Roland Dumas

SE cor. Cummington & Pine Grove Sts.

Please install 1" copper service to supply
Cape Cottage. ~~Lay with drain.~~ Meter - inside
cellar wall.

Measures of 1" Curb Stops:

E x E line	Pine Grove Street	40.0
N x S	" Cummington Street	6.6
E x W	" House	3.0
N x W	" "	23.3

Main is 14 ft. N x S line

Work done September 24, 1970

36 ft. of 1" copper by owner:	14' out.	22' ins	
Labor.			\$ 40.42
1 1" Hays Corporation.			\$ 8.50
1 1" Hays Curb Stop.			\$ 14.00
1 Buffalo Stop Box, Complete			\$ 10.00
Carting.			\$ 10.00
D-4 Drilling Machine Use			\$ 15.00
2-1" Meter couplings @ 2.50 ea.			\$ 5.00
Loader use: 3 hrs. @ 7.00 hr.			\$ 21.00
Compressor use: 1/2 hr. @ 6.00 hr.			\$ 3.00
1 8"x1" Dresser #91 D. S. Service Saddle			\$ 13.68
1 Street cut: 6' x 2 1/2' Warrenite @			
1.78 L. F. # 5.00.			\$ 15.68
1 Sidewalk cut: 8' x 2 1/2' Dirt			N/C
			<u>\$156.28</u>