

#28263

August 13, 1970

584 County St.
55 mT Bailey

Linda Lee Williams c/o Richard
S.S. Milton St., W. x Rockdale Ave.

Please install 1" copper service to supply
Cape Cottage. Meter-inside cellar wall. Lay
with drain.

Measures of 1" Curb Stop:

W x W line Rockdale Ave.	63.6 ft.
N x S line Milton St.	6.1 ft.
E x E line House	1.7 ft.
N x N line House	26.5 ft.

Main is 14 ft. N x S line.

Work done August 21, 1970

Laid with the drain.

38 ft. - 1" Copper by Owner: 14' out: 24' ins.

Labor. \$42.48

Pl 1" Hays Corporation 8.50

Pl 1" Hays Curb Stop. 14.00

Pl Buffalo Stop Box, complete. 10.00

Carting 10.00

B-100 Mueller Tapping Machine Use 14.00

2 1" Meter cplg. @ 2.50 ea. 5.00

Loader Use: 2 hrs. @ 7.00 hr.. . . . 14.00

117.98