

128 Nauset St. ^{MT}

77

August 31, 1970

#28270

Arnold Briden

w.s. #461 Summer St., N. x Weld St.

Please install 1" copper service to supply apartment house. Replaces Ser. 17253 discontinued 1/7/69. Meter: inside cellar wall.

Measures of 1" Curb Stop:

N x N line Weld St.	51.2 ft.
---------------------	----------

E x W " Summer St.	6.0 ft.
--------------------	---------

N x S cor. House	2.0 ft.
------------------	---------

E x E side "	6.0 ft.
--------------	---------

Main is 14.0 ft. E x W line.

Work done Sept. 22, 1970

18 ft. - 1" copper tubing; 17" out: 4" ins.

88-53-88

7411 Days Corporation • • • • • 8-50

17. Hays Corp Stop. • • • • • 17.00

10.00 • • • • •

10-00

B-100 Mueller Taping Machine Use • 74.00

2 1st Motor cplg. 2.50 ea. 5.00

• • • • • 7.00 hrs. • 2 hrs. • Powder Use: • 14.00

Compressor Use: 4 hr. @ 6.00 hr. • • • 3.00

St. cut: 5' x 4' WARP. @ 1.78LB+5.-- • 13.90

Slide rule cut: 8 x 4 cement @ 5.75SV • 20.47

166.75