

c/o Grossmans, PO Box 250, Braintree, Mass. *MT*

September 9, 1970

*130 A*

#28275

Hia Pearl, Inc.

S.S. #970-2 Chaffee St.

E. x Acushnet Ave. (Lot 1)

Please install 1" copper service to supply duplex house. Meter: inside cellar wall.

Measures of 1" Curb Stop:

|                          |           |
|--------------------------|-----------|
| E x E line Acushnet Ave. | 318.0 ft. |
| N x S " Chaffee St.      | 5.0 ft.   |
| W x E cor. House         | 10.0 ft.  |
| N x N side "             | 30.0 ft.  |

Main is 14 ft. N x S line.  
Work done Sept. 17, 1970

41 ft. - 1" Copper by Owner: 14' out: 27' ins.

|                                            |         |
|--------------------------------------------|---------|
| Labor. . . . .                             | \$34.44 |
| P1 1" Hays Corporation. . . . .            | 8.50    |
| P1 1" Hays Curb Stop. . . . .              | 14.00   |
| P1 Buffalo Stop Box, complete. . . . .     | 10.00   |
| Carting . . . . .                          | 10.00   |
| B100 Mueller Tapping Mach. Use . . . . .   | 14.00   |
| 2 1" Meter cplg. @ 2.50 ea. . . . .        | 5.00    |
| Loader Use: 2 hrs. @ 7.00 hr.. . . .       | 14.00   |
| Compressor Use: 1/2 hr. @ 6.00 hr.. . . .  | 3.00    |
| St. cut: 6' x 3' Warr. @ 1.78 L.F. + 5. -- | 15.68   |
| Sidewalk cut: 8' x 3' Dirt . . . . .       | N/C     |
|                                            | <hr/>   |
|                                            | 128.62  |