

Tel. 7-8700

16 Vernon St.^{mt}

5-4472

September 14, 1970

1278

#28279

Donald M. Lavimoniere

NW cor. Brockton & Lowell Sts.

Please install 1" copper service to supply
ranch house. Meter: inside cellar wall.

Measures of 1" Curb Stop:

N x N line	Brockton Street	21.0
E x W	" Lowell St.	5.0
N x S	" House	3.6
E x E	"	31.0

Main is 18 ft. E x W line

Work done September 24, 1970

46' of 1" copper by owner:	18' out.	28' ins.	
Labor.			\$ 57.60
1 1" Hays Corporation.			\$ 8.50
1 1" Hays Curb Stop.			\$ 14.00
1 Buffalo Stop Box, Complete			\$ 10.00
Carting.			\$ 10.00
B-100 Mueller Tapping Machine use.			\$ 14.00
2 1" meter couplings @ 2.50 ea.			\$ 5.00
Loader use: 3 hrs. @ 7.00 hr.			\$ 21.00
Compressor use: 1/2 hr. @ 6.00 hr.			\$ 3.00
1 Street cut: 6' x 3' Warrenite			
@ 1.78 L. F. + 5.00			\$ 15.68
1 Sidewalk cut: 8' x 3' Dirt.			N/C
			\$158.78