

94 Bedford St. m.T.

September 18, 1970 46

#28289

Henry Correia

S. S. Clinton St., E. x Cottage St.

Please install 1" copper service to supply house. Meter: in box on takers land.

Measures of 1" Curb Stop:

E x E line	Cottage St.	157.0 ft.
N x S "	Clinton St.	5.0 ft.
W x E "	House	13.0 ft.
N x N "	"	52.0 ft.

Meter Pit Measures

W x E cor. Meter pit 2.6 ft.

N x N side Meter pit 8.0 ft.

Main is 14 ft. N x S line.

Work done Dec. 15, 1970

19 ft. - 1" Copper by Owner: 14' out: 5' ins.	
Labor.	\$ 41.66
1-1" Hays Corporation	8.50
1-1" Hays Curb Stop.	14.00
1-1" Buffalo Stop Box, complete.	10.00
Carting	10.00
B-100 Mueller Tapping Machine Use	14.00
2 1" Meter cplg. @ 2.50 ea.	5.00
Loader Use: 2 hrs. @ 7.00 hr.. . . .	14.00
Compressor Use: 1 hr. @ 6.00 hr.. . . .	6.00
St. cut: 5' x 2½' Warr. @ 1.78LF + 5.--	13.90
Sidewalk cut: 8' x 4' Cement @ 5.75 SY	<u>20.47</u>

157.53