

822 Smith Neck Rd., So. Dart., Mass.

September 22, 1970

17 + 17A MT

#28290

Harold S. Bosworth

W. S. Norwell St., S. x Cove Rd.

Please install 1" copper service to supply
2 family house. Meter: inside cellar wall.

Measures of 1" Curb Stop:

S x S line	Cove Rd.	169.0 ft.
E x W "	Norwell St.	8.7 ft.
S x N "	House	2.7 ft.
E x E "	"	20.1 ft.

Main is 14 ft. E x W line.

Work done Oct. 9, 1970

LAI D WITH DRAIN

29 ft. - 1" Copper by Owner:

14 ft. out: 15ft. ins.

[illegible]

1	1 st	Hays Corporation	8.50
---	-----------------	------------------	------

1	1" Hays Curb Stop.	.	.	.	.	.	14.00
---	--------------------	---	---	---	---	---	-------

1	Buffalo Stop Box, comp.	10.00
---	-------------------------	-------

Carting	10.00
-------------------	-------

D-4 Drilling Machine Use	•	•	•	•	15.00
--------------------------	---	---	---	---	-------

2	1" Motor cplg. @ 2.50 ea.	5.00
---	---------------------------	------

1 6" x 1" Dresser style 91 Serv.

Saddle 10.56

Loader Use: 2 hrs. @ 7.00 hr..	14.00
--------------------------------	-------

123.60