

Tel: 4-2077

101 Shelton St.
Bridgeport, Conn.

MT.

October 5, 1970

91

#28301

Jose Azevedo

S.S. Filmore St., W x Myrtle St.

Please install 1" Copper service to
supply ranch house. Main to be extended. Meter
inside cellar wall. 50¢ Agreement.

Measures of 1" Curb Stop:

W x W line	Myrtle St.	124.8 ft.
N x S "	Filmore St.	8.8 ft.
W x E "	House	2.2 ft.
N x N "	"	28.6 ft.

Main is 18 ft. N x S line.

Work done November 3, 1970

42 ft. - 1" Copper by Owner: 18' out: 24' ins.	
Labor.	\$ 17.10
1 1" Hays Corporation	8.50
1 1" Hays Curb Stop	14.00
1 Buffalo Stop Box, complete.	10.00
Carting	10.00
2 1" Meter cplg. @ 2.50 ea.	5.00
Loader Use: 1 hr. @ 7.00 hr.	7.00
Compressor Use: 1/2 hr. @ 6.00	3.00
B-100 Mueller Tapping Machine Use	14.00
St. cut: 8' x 2 1/2' Warr. S.S. @ 1.78 LF	
+5/00	19.24
Sidewalk cut: 10' x 2' Dirt S.S.. . . .	<u>N/C</u>
	107.84