

.. 5-1743

22 Tark. Hill Rd.

#28311

October 21, 1970

D. J. Realty Corp.

S. S. Timberlane Rd.

E. x Briarwood Dr. Lot 119

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

S x S line	Timber Lane Rd.	59.0 ft.
W x E "	Briarwood Dr.	5.0 ft.
S x N "	House	5.0 ft.
W x W line	"	21.0 ft.

Main is 36 ft. W x E line.

Work done September 16, 1971

64 ft. - 1" Copper - by Owner(36'out:28'ins)	
Labor.....	\$ 27.47
1 1" Hays Corporation.....	\$ 8.50
1 1" Hays Curb Stop.....	\$ 14.00
1 Buffalo Stop Box, comp.....	\$ 10.00
Carting.....	\$ 10.00
D-4 Drilling Mach. Use.....	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
	\$ 89.97

Owner supplied the 8" x 1" Dresser
Service Saddle.

Owner dug, backfilled & will maintain
trench cuts.