

Tel. 5-1743

22 Tark. Hill rd.

#28314

October 21, 1970

D. J. Realty Corp.

S. S. Timberlane Rd.

E. x Briarwood Dr. Lot 125

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

E x E line Briarwood Dr.

N x S " Timber Lane Rd. 5.0 ft.

Main is 14 ft. N x S line.

Work done Sept. 15, 1971

15 ft. - 1" Copper - by Owner (14' out: 1' ins.)

Labor.....	\$ 13.74
1 P 1" Hays Corporation.....	\$ 8.50
1 P 1" Hays Curb Stop.....	\$ 14.00
1 P Buffalo Stop Box, complete.....	\$ 10.00
Carting.....	\$ 10.00
D-4 Drilling Mach. Use.....	\$ 15.00
	<u>\$ 71.24</u>

Owner supplied the 8" x 1" Dresser Service Saddle.

Owner dug, backfilled & will maintain trench cuts.