

Tel. 5-1743

22 Tark. Hill Rd.

October 21, 1970

#28315

D. J. Realty Corp.

S. S. Timberlane Rd.

E. x Briarwood Dr. Lot 127

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

W x W line Hill Rd.	401.0 ft.
---------------------	-----------

N x S " Timberlane Rd.	5.0 ft.
------------------------	---------

W x E Cor. House	7.0 ft.
------------------	---------

N x N " "	32.0 ft.
-----------	----------

Main is 14 ft. N x S line.

Work done Sept. 3, 1971

43 ft. - 1" Copper by Owner: (14' out: 29' ins.)	
Labor.	\$ 13.79
1 1" Mueller Corporation-by Owner	
1 P 1" Hays curb stop	\$ 14.00
1 P Buffalo Stop Box, complete.	\$ 10.00
Carting.	\$ 10.00
D-4 Drilling Mach. Use	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
	\$ 67.79

Owner dug, backfilled & will maintain trench cuts.

Owner supplied the 8" x 1" Smith Blair #313 D.S. Saddle