

Tel. 5-1743

22 Tark.Hill Rd.

#28316

October 21, 1970

D. J. Realty Corp.

S. S. Timberlane Rd.

E. x Briarwood Dr. Lot 128

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

W x W line Hill Rd. 323.0 ft.

N x S " Timberlane Rd. 5.0 ft.

W x E " House 6.6 ft.

N x N " " 31.0 ft.

Main is 14 ft. N x S line.
Work done September 3, 1971

42 ft. - 1" Copper by Owner(14' out: 28' ins.)	
Labor.	\$ 13.78
1 1" Mueller Corporation by Owner	\$ N/C
1 1" Hays curb stop	\$ 14.00
1 Buffalo Stop Box, complete.	\$ 10.00
Carting.	\$ 10.00
D-4 Drilling Machine Use	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
	<u>\$ 67.78</u>

Owner dug, backfilled & will maintain trench cuts.

Owner supplied the 8" x 1" Smith Blair
d.S. Saddle #313