

Tel. 5-1743

22 Tark. Hill Rd.

#28318

October 21, 1970

D. J. Realty Corp.

S. S. Timberlane Rd.

E. x Briarwood Dr. Lot 130

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

W x W line Hill Rd.	163.0 ft.
N x S " Timberlane Rd.	5.0 ft.
W x E Cor. House	6.0 ft.
N x N " "	29.0 ft.

Main is 14 ft. N x S line.

Work done Sept. 3, 1971

40 ft. - 1" Copper by Owner (14' out: 26' ins.)	
Labor	\$ 13.79
1 P 1" Mueller Corporation - by Owner	
1 P 1" Hays curb stop.	\$ 14.00
1 P Buffalo Stop Box, complete	\$ 10.00
Carting.	\$ 10.00
D-4 Drilling Machine Use	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00 5.00
	<u>\$67.79</u>

Owner dug, backfilled & will
maintain trench cuts.

Owner supplied the 8" x 1" Smith Blair
#313 Saddle.