

Tel. 5-1743

22 Tark. Hill Rd.

#28319

October 21, 1970

D. J. Realty Corp.

S. S. Timberlane Rd.

E. x Briarwood Dr. Lot 131

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

W x W line Hill Rd.	78.0 ft.
N x S " Timberlane Rd.	5.0 ft.
E x W " House	5.3 ft.
N x N side "	29.0 ft.

Main is 14 ft. N x S line.

Work done Sept. 2, 1971

40 ft. - 1" Copper by Owner(14'out: 26'ins.)	
Labor.	\$ 13.79
1 1" Mueller Corporation by owner	
1 1" Hays curb stop	\$ 14.00
1 Buffalo Stop Box, complete.	\$ 10.00
Carting.	\$ 10.00
D-4 Drilling Machine Use	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
	<u>\$ 67.79</u>

Owner supplied the 8" x 1" Smith-Blair
D.S. Saddle #313

Owner dug, backfilled & will maintain
trench cuts.