

Tel. 5-1743

22 Tark. Hill Rd.

#28320

October 21, 1970

D. J. Realty Corp.

S. S. Timberlane Rd.

W. x Hill Rd. Lot 132

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

W x W line Hill Rd. 2.6 ft.

N x S " Timberlane Rd. 5.0 ft.

W x E Cor. House 6.0 ft.

N x N " " 31.0 ft.

Main is 14 ft. N x S line.

Work done Sept. 2, 1971

42 ft. - 1" Copper by Owner (14' out: 28' ins.)	
Labor.	\$ 13.78
1 1" Mueller Corporation by owner	
1 P 1" Hays Curb Stop	\$ 14.00
1 D Buffalo Stop Box, complete.	\$ 10.00
Carting.	\$ 10.00
D-4 Drilling Machine Use	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
	<u>\$ 67.78</u>

Owner dug, backfilled & will maintain
trench cuts.

Owner supplied the 8" x 1" Smith Blair DS
#313 Saddle.