

Tel. 5-1743

22 Tarkiln Hill Rd.

#28324

October 21, 1970

D. J. Realty Corp.

N. S. Timberlane Rd.

E. x Briarwood Drive Lot 104

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

E x E line	Briarwood Dr.	203.5 ft.
S x N "	Timber Lane Rd.	5.0 ft.
W x E "	House	5.5 ft.
S x S "	"	32.0 ft.

Main is 36 ft. S x N line.

Work done Sept. 9, 1971

65 ft. - 1" Copper tubing(36'out: 29' ins.)
by owner

Labor.....	\$ 13.79
1 1" Mueller Corporation - by owner..	\$
1 P 1" Hays Curb Stop.....	\$ 14.00
1 P Buffalo Stop Box, comp.....	\$ 10.00
Carting.....	\$ 10.00
D-4 Drilling Machine Use.....	\$ 15.00
2 1" Meter cplg..... @ 2.50 ea.....	\$ 5.00
	\$ 67.79

Owner supplied the 8" x 1" Dresser
Service Saddle.

Owner dug, backfilled & will maintain
trench cuts.