

Tel. 5-1743

22 Tark. Hill Rd.

#28331

October 21, 1970

D. J. Realty Corp.

N. S. Briarwood Court.

E. x Briarwood Dr. Lot 122

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

E x E line of Briarwood Dr.	123.5 ft.
S x N " Briarwood Ct.	5.0 ft.
W x E " House	7.0 ft.
S x S " "	29.0 ft.

Main is 36 ft. S x N line.

Work done Sept. 10, 1971

62 ft. - 1" Copper tubing by Owner(36' out:	26' ins.)	
Labor.....	\$	13.79
1 P1" Hays Corporation.....	\$	8.50
1 P1" Hays Curb Stop.....	\$	14.00
1 P Buffalo Stop Box, comp.....	\$	10.00
Carting.....	\$	10.00
D-4 Drilling Mach. Use.....	\$	15.00
2 1" meter cplg. @ 2.50 ea.....	\$	5.00
1 -1" Cop to cop cplg. (1'ins.line)	\$	76.29
(b owner)		

Owner dug, backfilled & will maintain trench cuts.

Owner supplied the 8" x 1" Dresser Service Saddle.