

el. 5-1743

22 Tark. Hill Rd.

October 21, 1970

#28333

D. J. Realty Corp.

N. S. Briarwood Ct.

E. x Briarwood Dr. Lot 124

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

E x E line	Briarwood Dr.	198.5 ft.
S x N "	Briarwood Ct.	5.0 ft.
W x E "	House	6.0 ft.
S X S "	"	35.5 ft.

Main is 36 ft. S x N line.

Work done September 15, 1971

68 ft. - 1" Copper - by Owner (36' out: 32' ins.)	
Labor.....	\$ 20.60
1 1" Hays Corporation.....	\$ 8.50
1 1" Hays Curb Stop.....	\$ 14.00
1 Buffalo Stop Box, comp.....	\$ 10.00
Carting.....	\$ 10.00
D-4 Drilling Machine Use.....	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
	\$ 83.10

Owner supplied the 8" x 1" Dresser
Service Saddle.

Owner dug, backfilled & will maintain
trench cuts.