

Tel. 5-1743

22 Tark. Hill Rd.

#28334

October 21, 1970

D. J. Realty Corp.

N. S. Briarwood Ct.

E. x Briarwood Dr. Lot 126

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

E x E line Briarwood Dr. 276.0 ft.

S x N " Briarwood Ct. 5.0 ft.

W x E " House 10.0 ft.

S x S " " 37.5 ft.

Main is 54 ft. S x N line.

Work done Sept. 10, 1971

88 ft. - 1" Copper tubing (54' out: 34' ins.)
by owner

Labor.....	1.....	\$ 13.79
1 P 1" Hays Corporation.....		\$ 8.50
1 P 1" Hays Curb Stop.....		\$ 14.00
1 P Buffalo Stop Box, comp.....		\$ 10.00
Carting.....		\$ 10.00
D-4 Drilling Machine Use.....		\$ 15.00
2 1" Meter cplg. @ 2.50 ea.....		\$ 5.00
1 1" Cop - cop cplg. - at prop. line		<u> </u>
by owner		\$ 76.29

Owner supplied the 8" x 1" Dresser
Service Saddle

Owner dug, backfilled & will maintain
trench cuts.