

Tel. 5-1743

22 Tark. Hill Rd.

October 21, 1970

#28336

D. J. Realty Corp.

S. S. Briarwood Ct.

E. x Briarwood Dr. Lot 136

Please install 1" copper servict to supply
bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

E x E line Briarwood Dr. 171.5 ft.

N x S " Briarwood Ct. 5.0 ft.

W x E " House 8.5 ft.

N x N " 31.0 ft.

Main is 14 ft. N x S line.

Work done Sept. 10, 1971

42 ft. - 1" Copper tubing - by owner
(14 ft. out; 28' ins.)

Labor.....	\$ 13.79
1 #1" Hays Corporation.....	\$ 8.50
1 #1" Hays Curb Stop.....	\$ 14.00
1 #Buffalo Stop Box, comp.....	\$ 10.00
Carting.....	\$ 10.00
D-4 Drilling Mach. Use.....	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
	\$ 76.29

Owner supplied the 8" x 1" Dresser
Service Saddle

Owner dug, backfilled & will maintain
trench cuts.