

Tel. - 5-1743

22 Tark. Hill Rd.

#28337

October 21, 1970

D. J. Realty Corp.

S. S. Briarwood Ct., E. x

Briarwood Dr. Lot 137

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

E x E line Briarwood Dr. 208.0 ft.

N x S " Briarwood Ct. 5.0 ft.

E x W " House 7.0 ft.

N x N " " 35.5 ft.

Main is 36 ft. N x S line.

Work done Sept. 10, 1971

68 ft. - 1" Copper tubing by owner
(36' out: 32' ins.)

Labor.....	\$	13.78
1 P1" Hays Corporation.....	\$	8.50
1 P1" Hays Curb Stop.....	\$	24.00
1 P Buffalo Stop Box, comp.....	\$	10.00
Carting.....	\$	10.00
D-4 Drilling Mach. Use.....	\$	15.00
1. - 1" Cop - cop cplg. at prop. line by owner		
2. 1" Meter cplg. @ 2.50 ea.....	\$	5.00
	\$	<u>76.28</u>

Owner supplied the 8" x 1" Dresser
Service Saddle.

Owner dug, backfilled & will maintain
trench cuts.