

Tel. 5-1743

22 Tark. Hill Rd. MT

#28338

October 21, 1970

135D

D. J. Realty Corp.

W. S. Briarwood Dr.

S. x Timberlane Rd. Lot 19

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

S x S line	Timberlane Rd.	49.0 ft.
------------	----------------	----------

E x W "	Briarwood Dr.	5.0 ft.
---------	---------------	---------

N x S "	House	11.8 ft.
---------	-------	----------

E x E "	"	29.0 ft.
---------	---	----------

Main is 14 ft. E x W line.

Work done Jan. 12, 1971

40 ft. - 1" Copper by Owner: 14' out: 26' ins.

Labor.....\$ 19.44

1" Hays Corporation.....8.50

1" Hays Corp Stop.....14.00

1 Buffalo Stop Box, complete.....10.00

Carting.....10.00

D-7 Drilling Machine Use.....15.00

2 1" Meter cplg. @ 2.50.....5.00

81.94

Owner dug, backfilled & will maintain trench

cuts.

Owner supplied the 8" x 1" Smith Blair tapping sleeve