

Tel. 5-4811

1137 Victoria St.

130C MT

#28345

October 28, 1970

John J. Silva, Jr.

E.S. Wildwood Rd., N. x Dutton St.

Please install 1" copper service to supply
cape cottage. Meter: inside cellar wall. Part-
ly laid with drain - tap main in Dutton Street.

Measures of 1" Curb Stop:

S x N line Dutton St. 5.0 ft.

W x E line Wildwood Rd. 2.0 ft.

S x S cor. House 64.0 ft.

W x W side " 23.0 ft.

Main is 32 ft. W x E line.

Work done Nov. 18, 1970

Partly laid with drain

116 ft. - 1" Copper by Owner: 32' out: 21' ins.	
Labor.	\$ 83.52
1 x 1" Hays Corporation	8.50
1 p 1" Hays Curb Stop.	14.00
1 i Buffalo Stop Box, comp.. ..	10.00
Carting	10.00
B-100 Mueller Tapping Machine Use .	14.00
2 1" Meter cplg. @ 2.50 ea. . . .	5.00
Loader Use: 3 hrs. @ 7.00 hr.. . .	21.00
Compressor Use: $\frac{1}{2}$ hr. @ 6.00 . . .	3.00
St. cut: 19' x 2 $\frac{1}{2}$ ' Warr. @ 1.78LF+5.-	<u>38.82</u>
	207.84

Service No.: 28345 Sketch

...



WILLOW ROAD

DUTTON STREET

27' 66'

23'

USC

