

Tel. 5-3613

93 Jarry St. 127E MTN

#28347

October 30, 1970

Mary R. Amaral St.

NW cor. #303 Cummington St. & Armsby

Please install 1" copper service to supply
cape cottage. Lay with drain. Meter: inside
cellar wall.

Measures of 1" Curb Stop:

E x E line Metcalf St.	322.0 ft.
S x N " Cummington St.	5.0 ft.
W x E cor. House	12.7 ft.
S x S side "	24.0 ft.

Main is 36 ft. S x N line.

Work done Nov. 20, 1970

Partly laid with drain.

58 ft. - 1" Copper by Owner: 36' out: 22' ins.

Labor. \$ 56.76

1 1" Hays Corporation 8.50

1 1" Hays Curb Stop. 14.00

1 Buffalo Stop box, complete. 10.00

Carting 10.00

D-4 Drilling Machine Use 15.00

2 1" meter cplg. @ 2.50 ea. 5.00

Loader Use: 2 hrs. @ 7.00 hr. 14.00

St. cut: 8' x 2½' Dirt H/C

1 - 8" x 1" Smith Blair D.S. Saddle. 10.68

143.94