

Tel. 5-0511

19 Alfred St.

#28348

November 4, 1970

Marcel Trahan

NE cor. Winston St. & Fox St.

Please install 1" copper service to supply bungalow (1½ story). Main to be extended in Fox St. Meter: inside cellar wall.

Measures of 1" Curb Stop:

N x N line Winston St.	37.0 ft.
W x E line Fox St.	7.5 ft.
S x N " Building	3.3 ft.
W x W " "	25.5 ft.

Main is 32 ft. W x E line.

Work done Dec. 15, 1970

55 ft. - 1" Copper by Owner: 32' out: 23' ins.	
Labor.	\$ 27.54
1 1" Hays Corporation	8.50
1 1" Hays Curb Stop.	14.00
1 Buffalo Stop Box, complete.	10.00
Carting	10.00
B-100 Mueller Tapping Machine Use	14.00
2 1" Meter cplg. @ 2.50 ea.	5.00
Loader Use: 2 hrs. @ 7.00 hr.. . . .	14.00
St. cut: 22' x 2 1/2' Bit. Gravel	24.58
Sidewalk cut: 10' x 2 1/2' Dirt	N/C
	127.62