

Tel: 5-4309

#28351

637 Church St., New Bedford
Frederick J. Reusch, Sr. *MT.*
S.E. Cor. Shady Lane, & Cherry Tree
Lane. 122

Please install 1" Copper service
to supply split-level house. Meter inside cellar
wall.

Measures of 1" Curb Stop:

S x S line Cherry Tree Lane	38.0 ft.
W x E " Shady Lane	5.0 ft.
S x N cor. House	22.0 ft.
W x W side "	29.0 ft.

Main is 36 ft. W x E line.

Work done Nov. 23, 1970

1" Cplg. 6 ft. W x ^W side House by owner

62 ft. - 1" Copper by Owner: 36' out:26' ins

Labor.	\$ 103.08
1-1" Hays Corporation	8.50
1-1" Hays Curb Stop.	14.00
1-1" Buffalo Stop Box, complete.	10.00
Carting	10.00
B-100 Mueller Tapping Machine Use	14.00
2 1" Meter cplg. @ 2.50 ea.	5.00
Loader Use: 2 hrs. @ 7.00 hr...	14.00
Compressor Use: 1 hr. @ 6.00 hr.. . . .	6.00
St. cut: 25' x 2½' Warr. @ 1.78LF+5.00	49.50
Sidewalk cut: 8' x 2' Dirt.	N/C

234.08