

Tel. 5-3613

93 Jarry St.

OK
md.

November 23, 1970

#28358

Mary R. Amaral

St.

NE cor. Pine Grove St. & Shelburne

Please install 1" copper service to supply
cape cottage. Meter: inside cellar wall.

Measures of 1" Curb Stop:

N x N line Shelburne St.	75.5 ft.
W x E " Pine Grove St.	6.0 ft.
N x S cor. House	13.0 ft.
W x W side "	27.0 ft.

Main is 32 ft. W x E line

Work done Dec. 8, 1970

Partly laid with drain

55 ft. - 1" Copper tubing:by owner:32' out:23'in	
Labor.	\$ 55.92
1 1" Hays Corporation	8.50
1 1" Hays Curb Stop.	14.00
1 Buffalo Stop box, complete.	10.00
Carting	10.00
B-100 Mueller Tapping Machine Use	14.00
2 1" Meter cplg. @ 2.50 ea.	5.00
Loader Use: 2 hrs. @ 7.00 hr.. . . .	14.00
Compressor Use: 1 hr. @ 6.00	6.00
St. cut: 5' x 2½' Warr. @ 1.78LF +5.--	<u>13.90</u>
	151.32